

SBCD Project Issue Log – March 2019

The project issue log highlights current pressing issues and risks currently or potentially have a significant or immediate affect to overall City Deal programme and/or project delivery including delays to project development, implementation or achievement of outcomes for example. The issue log should be considered alongside the wider project risk register (where available) and the SBCD Programme risk register.

Skills and Talent							
Issue	Description	Owner	Implications	Action / Update			
Business Case Development	Awaiting feedback on whether the latest business case addresses previous comments by UK and Welsh Government	UKG	Unable to progress business case to formal review and submission stage. Delay in business case / funding approval will mean that the other projects will begin delivering without the associated Skills training being in place.				

Digital Infrastructure				
Issue	Description	Owner	Implications	Action / Update
Project management resource	Dedicated project management team required including identified project leads in each of the partner organisations.	lead	Pace of delivery will be compromised without a formal project management team in place	

Swansea Waterfront and Digital District						
Issue	Description	Owner	Implications	Action / Update		
	Approval of Council funding is dependent on Government sign off of City Deal business		Delay to approval of City Deal funding will impact on the delivery timescales for the			
r anding approval	case.		projects			

Yr Egin - Creative Digital	Cluster			
Issue	Description	Owner	Implications	Action / Update

Funding approval	Yr Egin phase one has been completed and is fully occupied	/ UKG	Delay in approval of City Deal funding will increasingly impact on project delivery timetable for phase 2.

Centre of Excellence in Next Generation Services (CENGS)						
Issue	Description	Owner	Implications	Action / Update		
None reported as at 22 nd March 19						

Life Science and Well-be	eing Campuses		
Issue	Description	Owner Implications	Action / Update
None reported as at 22 nd March 19.			

Issue	Description		Implications	Action / Update
	construction contractor	lead	Potential delay in September 2021 'go live' date for education, skills and training components.	
project	Reputational risks owing to sustained media coverage linking to the ongoing investigation in Swansea University to the proposals for the Village.	Project lead / SBCD	Potential decline in interest by investors, service providers and general public	

Homes as Power Station	Iomes as Power Stations						
Issue	Description	Owner	Implications	Action / Update			
Funding approval	Funding assurance required to support match funding bids for ERDF and IHP funding	/ UKG	Until formal approval of City Deal business case is received project can only provide assurance in principle which may pose a risk to securing match funding				
Business case	Clarity required as to whether approval can be obtained without procurement activity required for FBC	WG / UKG					

_

Issue	Description	Owner	Implications	Action / Update
Change in project scope	Since signing the heads of terms the project funded outputs have changed significantly to reflect the needs of industry, as detailed in separate report to JC in March 2019. Need approval to progress change in scope.	JC / Project leads	If change of scope is not agreed this will have severe implications on whether the project can proceed.	
NNDR	Clarity required on NNDR arrangements specifically how NNDR will be apportioned	Acc. Body / Project authority lead	Project viability is subject to discussions relating to NNDR	
Project delivery timescale	Clarity required on when the five year delivery period begins	JC	Will ensure project implementation and benefits realisation timescales are accurate.	
Funding approvals	als Number of interdependencies relating to spend / securing of ERDF match funding		Until formal approval of City Deal business case is received project can only provide assurance of funding in principle which may pose a risk to match funding or overall project delivery	

Factory of the Future							
Issue	Description	Owner	Implications	Action / Update			
Land	Project unable to reach agreement with WG to secure land site for building	Project Authority lead / WG	Until a site has been confirmed the project business case and delivery cannot progress				

Steel Science						
Issue	Description	Owner	Implications	Action / Update		
Land	Project unable to reach agreement with WG to secure land site for building	lead /	Until a site has been confirmed the project business case and delivery cannot progress			

