Capital Budget Monitoring - Report for EOY 2017-18 - Main Variances

		king Bu	dget	Forecasted			
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	000'3 Net	Expenditure £'000	000,3 Income	Net £'000	
COMMUNITIES							
Public Housing	21,088	-6,170	14,918	17,931	-6,662	11,26	
Sheltered Housing Investment	198	0	198	0	0	(
Voids To Achieve The CHS (VOI)	2,060	0	2,060	1,585	0	1,58	
Housing Minor Works (HMO)	603	0	603	1,038	0	1,03	
Rendering and External Works (EXP & EXI)	2,386	0	2,386	2,961	0	2,96	
Adaptions For The Disabled	1,280	0	1,280	1,342	0	1,34	
Stock Condition Survey 2017/18 - Cost Certainty Gaps and Verification	150	0	150	0	0	1	
Housing Development Programme (New builds & Stock Increase Programme)	10,957	0	10,957	7,451	-447	7,00	
Other Projects with Minor Variances	3,454	-6,170	-2,716	3,554	-6,215	-2,66	
Private Housing	2,958	-301	2,657	3,488	-727	2,76	
Disabled Facility Grants	2,353	0	2,353	2,457	0	2,45	
Other Projects with Minor Variances	605	-301	304	1,031	-727	304	

Variance for Year £'000	
-3,649 -198 -475	Anticip Works
435	works v Additio walls o
575 62	Additio brough Increas
-150	Specifi
-3,953	2018/1 Housin
	slight s circum and wo
	permis target l
	being of deliver the tim
	prograi accour
55	Small o
104 104	Oversp an imp
	moving

Comment

Anticipated boiler replacement not required.

Works programmed to bring Major Works Voids back into use but actual works will slip into 2018/19.

Additional pressures identified during year, mainly in terms of structural walls on estates and paths in and around homes.

Additional remedial work identified as well as some properties being brought forward that will result in saving in future years programme.

Increase in demand and additional large scale adaptations.

Specification for work currently being drafted. Surveys to commence in 2018/19.

Housing Development Programme being re-profiled to take account of slight slippage in council new build programme due to unforeseen circumstances. Planning permission for Garreglwyd granted on 5th April and work to commence in coming months. Dylan site planning permission to be considered at beginning of May. Our Affordable Homes target has been met for 2017/18, however, with 235 additional homes being delivered against a target of 225. Over 400 homes have now been delivered in first two years of plan. There has also been a slight delay in the timing of completions on 18 homes linked to our stock increase programme- these will happen in the next couple of months and will be accounted for in the 2018/19 affordable homes figures.

Small overspends on Environmental Works and Gas infrastructure works along with retentions on Waddle's Court development

Overspend the result of a significant increase in demand/activity due to an improved delivery process and reduction in waiting times. Approach moving forward being re-assessed in order to better understand future implications for budget and waiting times.

	Wor	king Bu	dget	F	orecaste	ed	ιĺ
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	
							ı
- Social Care	1,475	-689	786	650	-616	34	
Learning Disabilities Developments	228	0	228	0	0	0	
Cartref Cynnes Development Carmarthen	337	0	337	7	0	7	
Older People's Accommodation (including Llanelli Area)	200	0	200	16	0	16	
Other Projects with Minor Variances	710	-689	21	627	-616	11	ı
- Leisure	4,530	-1,405	3,125	1,982	-158	1,824	ı
Oriel Myrddin Redevelopment Rights of Way Bridge Strengthening Programme	763 450	-750 -200	250	90	-103 0	90	
			250	90			
Strategic Open Spaces - Site Development & Linkages	400	-400	0	0	0	0	
Countryside Projects - General	149	0	149	90	0	90	
Burry Port Harbour Dredging	173	0	173	267	0	267	
Closed Circuit Track	499	0	499	22	0	22	
Pembrey Country Park - Strategic Infrastructure Development	1,112	0	1,112	460	0	460	
Other Projects with Minor Variances	984	-55	929	937	-55	882	

Variance for Year £'000	Comment
-752	
-228	Options being considered for the modernisation of Learning Disability service provision in response to the Social Services and Wellbeing Act.
-330	Contingencies included in contract not fully utilised to date - final sum yet to be agreed. Budget required in 2018/19.
-184	Budget being re-profiled to reflect investment that will be needed in existing care home provision, as well as any extra provision that may be identified. Detailed work is being undertaken on confirming future needs around residential (including EMI), extra care and sheltered housing as well as future standards.
-10	
-1,301	
0	£750k external grant unsuccessful, thus resulting in a variance in income. Council net budget target met with additional other external funding.
-160	£160k to slip to 18/19 to ensure priority works are completed. Remaining budget being considered for other priority schemes within department. External income of £200k not now realisable.
0	Virement approved in March 2018 to vire to Pembrey Country Park (actioned). External income of £400k not now realisable.
-59	Monies being retained for potential Rights of Way grant match funding.
94	Additional works ahead of schedule within year, however, the whole project is within budget - negative slippage to 2018/19.
-477	Delay due to the need for additional surveys. Contractor on site early April for completion by mid / late June '18
-652	Slip balance into 18/19 to deliver various schemes including new amenity block with is underway and due for completion for Summer '18. Variance includes virements of £400k and £172k previously agreed.
-47	

	Wor	king Bu	dget		orecaste	d	_ <
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
TANUEDONMENT	47.005	F 040	44.007	44.040	C 405	0.407	2.000
ENVIRONMENT Coastal Protection Works	17,205 432	-5,218 0	11,987 432	14,212 163	-6,105 0	8,107 163	-3,880 -269
Murray Street Car Park	198	0	198	1	0	1	-197
Bridge Strengthening & Replacement	904	0	904	660	0	660	-244
Towy Valley Path - Abergwili to Nantgaredig	1,061	-763	298	636	-636	0	-298
Ammanford Economic Regeneration Highway Infrastructure	1,110	-985	125	974	-944	30	-95
Cross Hands Economic Link Road Phase 2	2,312	-2,106	206	2,236	-2,139	97	-109
Carmarthen Western Link Road	392	-110	282	135	-128	7	-275
St Davids Park	1,185	0	1,185	63	0	63	-1,122
Rural Estates Capital Schemes	570	0	570	315	0	315	-255
Capital maintenance	3,295	0	3,295	2,801	0	2,801	-494
Industrial Redevelopments	935	0	935	772	0	772	-163
East Gate Development	241	0	241	36	0	36	-205
Other Projects with Minor Variances	4,570	-1,254	3,316	5,420	-2,258	3,162	-154

	Comment
380	
269	Scheme delayed due to change in contract specification. Budget required for future years.
197	Expenditure profile being planned in accordance with whole of life care plan. Funding required for future year maintenance.
244	Land acquisitions having a delay on structural works.
298	Land acquisitions still in negotiations, potential CPO. Slipping the County council and external grant element of funding towards land purchase.
-95	Additional local transport grant secured within year. Overall scheme funding unchanged, council funding required in 18/19.
09	Additional local transport grant secured within year. Overall scheme funding unchanged, council funding required in 18/19.
275	Scheme currently behind schedule due to land issues. Land purchase currently at CPO stage.
22	Works delayed due to planning and additional works on asbestos related matters.
255	Delay in design & procurement of works due to lack of available resource - buildings will be occupied over winter months.
194	Re-tender required on a particular scheme due to change of specification and certain projects delayed due to capacity issues.
163	Scheme due to complete in early in 2018/19
205	Savings on scheme due to external funding secured in prior year.
154	Additional local transport grant secured to increase external funding actual based on budget.

		king Bu	dget	Forecasted			
EPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	
DUCATION & CHILDREN	25,231	-9,888	15,343	22,983	-7,411	15,572	
MEP External Funding Income	0	-9,130	-9,130	0	-7,223	-7,223	
Dinefwr Project - Dyffryn Aman	131	0	131	23	0	23	
Dinefwr Project - Ysgol Bro Dinefwr	474	0	474	55	0	55	
Ysgol Pen Rhos CP School - New School	4,299	0	4,299	5,217	0	5,217	
Llangadog - Major Redevelopment	1,955	0	1,955	425	0	425	
Ysgol Trimsaran - New School Building	1,813	0	1,813	3,071	0	3,07	
Llandeilo Primary	203	0	203	0	0	(
Ammanford Primary	173	0	173	0	0	(
Parc Y Tywyn	6,051	0	6,051	5,633	0	5,633	
Ysgol Dewi Sant	500	0	500	329	0	329	
Gorslas - New School	505	0	505	273	0	273	
Rhydygors - Refurbishment/Re-configuration	568	0	568	0	0	(
Laugharne VCP Works	283	0	283	5	0	;	
Pontyberem CP - Refurbishment/Re-configuration	1,088	0	1,088	1,644	0	1,64	
Carmarthen West New School - Phase 1	570	-570	0	528	0	528	
Rhys Prichard Relocation	505	0	505	60	0	60	
Ysgol Coedcae - Phase 1	1,583	0	1,583	1,179	0	1,179	
St John Lloyd	2,458	0	2,458	2,296	0	2,296	
MEP - Future Projects	481	0	481	951	0	95 ⁻	
Burry Port Schools Development	191	0	191	5	0	Ę	
Llanelli Vocational Village	147	0	147	32	0	32	
Other Projects with Minor Variances	1,253	-188	1,065	1,257	-188	1,069	

Variance for Year £'000	Comment
229	
1,907	Grant within year reduced due to individual schemes not progressing as envisaged, no overall impact on grant at project end.
-108	Issues with playing fields being discussed with contractor
-419	Claim against contractor, potential payment in 18/19.
918	Scheme progressed well. No overall scheme overspend.
-1,530	Delayed start. No overall scheme underspend.
1,258	Delayed start in previous years resulting in increased expenditure in 2017/18.
-203	Options for the future of primary education in the area currently being considered. Re profile required.
-173	Options for the future of primary education in the area currently being considered. Re profile required.
-418	Scheme progressing well. No overall scheme underspend.
-171	Delay pending resolution of land issues.
-232	Slight delay with scheme - progressing land acquisition issues.
-568	Scheme development on hold pending outcome of Behavioural Services Review.
-278	Scheme delayed pending resolution of land acquisition issues.
556	Scheme ahead of schedule. No overall scheme overspend.
528	Land issues. Project delayed.
-445	Scheme development issues caused initial delay - now resolved.
-404	Expenditure carried forward to 18/19, no overall underspend.
-162	Scheme progressing well. No overall scheme underspend.
470	Design costs and some land purchase accelerated on various Band B schemes in order to take full advantage of grant funding in 2018/19.
-186	Retention payment now due 2018/19
-115	Scheme savings - Awaiting completion of St John Lloyd phase.
4	

	Working Budget			Fo	orecaste	ed	. <	
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000	
CHIEF EXECUTIVE	2,369	-400	1,969	1,884	-400	1,484	-485	
IT Strategy Developments	1,893	0	1,893	1,408	0	1,408	-485	
Other Projects with Minor Variances	476	-400	76	476	-400	76	0	
REGENERATION	5,387	-203	5,184	3,335	-533	2,802	-2,382	
Rural Enterprise Fund	1,092	0	1,092	552	0	552	-540	
Transformation Commercial Property Development Fund	632	0	632	190	0	190	-442	
Health & Safety Remediation Works	95	0	95	31	0	31	-64	
Cross Hands East strategic Employment Site	144	0	144	44	0	44	-100	
Opportunity Street (Llanelli)	478	0	478	334	0	334	-144	
Ammanford Town Centre Regeneration	63	0	63	3	0	3	-60	
Carmarthen Town Regeneration - Jacksons Lane	929	0	929	64	-3	61	-868	
Laugharne Carpark	208	0	208	0	0	0	-208	
Pendine Iconic International Visitors Destination	45	0	45	543	-333	210	165	
Margaret St - Retaining Wall & Road Widening	167	0	167	83	0	83	-84	
Other Projects with Minor Variances	1,534	-203	1,331	1,491	-197	1,294	-37	
TOTAL	80,243	-24,274	55,969	66,465	-22,612	43,853	-12,116	

Variance for Year £'000	Comment
-485	
-485	Delays relating to PSBA core network re-design and phase 5 & 6. Budget required in 2018/19.
0	
-2,382	
-540	Funding fully committed, third party schemes behind claim profile.
-442	Fund fully committed, third party schemes behind claim profile.
-64	Committed for demolition works in 2018/19
-100	Final contractor payment and land compensation not incurred in 2017/18
	- funding required to be rolled forward into 18/19 to meet these obligations.
-144	Funds committed to 18-19 town centre demolitions.
-60	Railway works commencing April 18 slip to 18/19
-868	Re-direction of sewer required to accommodate scheme, commencement of works in 18/19.
-208	Discussion are ongoing with the developer regarding the remedial works for the proposed development.
165	Profile of external grant and council funding to be amended, scheme on target overall.
-84	Delays with British Telecom works to relocate cabinets have resulted in
	the road widening scheme works being rescheduled for summer holidays 2018.
-37	
-12,116	