Capital Progra	mme 2	2016/1	7			
Capital Budget Monitoring - Report	for Au	igust 2	2016 -	Main \	/arian	ces
	Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditure £'000	Income	Net £'000	Expenditure £'000	Income	Net £'000
COMMUNITIES						
- Public Housing	15,373	-6,025	9,348	14,267	-6,025	8,242
Planned M&E Works - Inc Smoke Detectors (PSW)	782	0	782	925	0	925
Rendering and External Works (EXP & EXI)	1,692	0	1,692	1,095	0	1,095
Adaptions For The Disabled	946	0	946	1,326	0	1,326
Housing Dev Prog (New Builds & Stock Increase Programme)	6,499	0	6,499	5,483	0	5,483
Other Projects with Minor Variances	5,454	-6,025	-571	5,438	-6,025	-587
- Private Housing	2,917	-16	2,901	2,924	-23	2,901
- Social Care	2,564	0	2,564	1,006	0	1,006
Learning Disabilities Accomodation Developments	228	0	228	0	0	0
Carmarthen Area Extra Care	576	0	576	346	0	346
Ammanford / Llandybie Extra Care	260	0	260	160	0	160
Extra Care - Llanelli Area	1,500	0	1,500	500	0	500
- Leisure	3,872	-1,050	2,822	1,135	-50	1,085
Countryside Recreation & Access	676	-300	376	403	-50 -50	353
Carmarthen Museum - Abergwili	750	0	750	30	0	30
Carmarthenshire Archives Relocation	250	0	250	49	0	49
Carmarthen Park Velodrome	286	0	286	70	0	70
Closed Circuit Track	500	0	500	22	0	22
Pembrey Country Park - Strategic Infrastructure Development	1,000	-750	250	151	0	151
Other Projects with Minor Variances	410	0	410	410	0	410
ENVIRONMENT	27,310	-5,189	22,121	24,548	-2,462	22,086
Murray Street Car Park, Llanelli - Exp	149	0	149	104	0	104
Trebeddrod Reservoir, Furnace, Llanelli	185	0	185	322	0	322
IT Fit-out of Eastgate Offices	350	0	350	223	0	223
Other Projects with Minor Variances	26,626	-5,189	21,437	23,899	-2,462	21,437

Variance for 7.106 143	Hi
-597	Te
	cu
380	Ind
-1,016	Się of 20
-16	
0	
-1,558	
-228	Op dis
-230	Co ag
-100	Co ag
-1,000	Op
-1,737	
-23	Dι
-720	£2
, 20	Re
-201	De Lik
-216	Cu Su
-478	Sc fin
-99	en W sh
0	
-35	
-35 -45	Ex
75	pla
137	pla Ac
-127	De 17
0	<u> ''</u>

Comment
High level of boiler shut downs/replacement works
Tending process being delayed, budget being re-profiled to reflect current delivery
Increase in demand and additional large scale adaptations
Significant spend on site preliminary work during 2016/17 with Phase 1 of new council house building programme due to start March/April 2017, subject to formal political approval in October 2016
Options are being considered for the location of future learning disability provision as part of a review of council buildings Contingencies included in contract not fully utilised - final sum yet to be agreed - Savings identified
Contingencies included in contract not fully utilised - final sum yet to be agreed - Savings identified
Options/Appraisals being considered for potential scheme
Due to monies being retained to match fund
£250k planned match funding for 2017/18 for Tywi Gateway. Remainder planned match funding for HLF bid.
Design development 2016/17 with construction timetable to follow. Likely slippage to 2017/18
Currently surface testing. Tenders Dec'16, works scheduled for Summer 2017. Fees and consultancy works only this year
Some initial fees for testing and consultancy works will be incurred this financial year. Final site selection for the facility will require political endorsement.
Works to the play area in 16/17. Remaining spend on new toilet and shower block is likely to be carried out in 17/18
Expenditure profile being planned in accordance with whole of life care plan
Additional Works required
Delay at procurement and design stage - works to be completed early 17/18

Capital Progra	mme 2	2016/1	7				
Capital Budget Monitoring - Report	for Au	igust 2	2016 -	Main \	√arian	ces	
		king Bu	dget	Forecasted			
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
EDUCATION & CHILDREN	25,143	-5,536	19,607	19,400	-6,078	13,322	-6,285
MEP External Funding Income	0	-5,300	-5,300	0	-5,841	-5,841	-541
Ffwrnes - New Two Form Entry School	943	0	943	190	0	190	-753
Dinefwr Project - Dyffryn Aman	323	0	323	173	0	173	-150
Dinefwr Project - Ysgol Bro Dinefwr	1,256	0	1,256	883	0	883	-373
Ysgol Pen Rhos CP School - New Two Form Entry (Formerly Seaside)	3,333	0	3,333	2,750	0	2,750	-583
Llangadog - Major Redevelopment	2,041	0	2,041	213	0	213	-1,828
Ysgol Trimsaran - New School Building	3,924	0	3,924	2,601	0	2,601	-1,323
Parc Y Tywyn Band A	3,526	0	3,526	1,500	0	1,500	-2,026
Laugharne VCP Works	100	0	100	0	0	0	-100
St John Lloyd	405	0	405	1,400	0	1,400	995
Ysgol Dewi Sant - Band A	223	0	223	613	0	613	390
Other Projects with Minor Variances	9,069	-236	8,833	9,077	-237	8,840	7
CORPORATE SERVICES	1.880	-72	1,808	1,305	-72	1,233	-575
IT Strategy Developments	1,805	0	1,805	1,230	0	1,230	-575
Other Projects with Minor Variances	76	-72	4	76	-72	4	0
CHIEF EXECUTIVE							
- Regeneration	15,575	-5,830	9.745	10,356	-4,338	6,018	-3,727
Rural Enterprise Fund	2,000	-1,000	1,000	500	-250	250	-750
Transformation Commercial Property Development Fund	3,330	-1,830	1,500	0	0	0	-1,500
Ammanford Town Centre Regeneration	446	0	446	189	0	189	-257
Cross Hands East strategic Employment Site	528	0	528	318	0	318	-210
Cross Hands East Enabling Fund	850	0	850	0	0	0	-850
Margaret St - Retaining Wall & Road Widening	230	0	230	70	0	70	-160
Other Projects with Minor Variances	8,191	-3,000	5,191	9,279	-4,088	5,191	0
TOTAL	94,634	-23,718	70,916	74,941	-19,048	55,893	-15,023

Comment							
Re-Profile of MEP funding required due to profile of Band A Schemes							
Works							
Savings on project based on budget							
Re-Profile of budget required							
Re-Profile of budget required							
Welsh Government delay with approval of Business Case							
Delay due to change in brief for the Cwm Tywi Area							
Works on site delayed due to tender process with contractor							
Due to original projection of spend being optimistic - re-profile required							
Design works ongoing							
Business Case completed and approved ahead of schedule, works progressing well							
Initial site selection and design works being carried out ahead of schedule							
Various projects on hold pending review of collaboration opportunities							
Funds committed at stage 1, some projects will commence							
construction in 2016/17 majority in 17/18							
Fully committed at stage 1 but project delivery will be in 2017-18							
Budget re-profiled to support the Ammanford masterplan including							
Property Development Grant							
Slippage required to meet land acquisition costs							
Subject to scheme approval and linked to anticipated WG funding package (Property Development Fund). We currently await further							
confirmation from WG Works on retaining wall in 16/17 is subject to legal agreement with proposed developer. Road widening works to be carried out in 17/18							