## Capital Programme 2017/18

Capital Budget Monitoring - Report for December 2017 - Main Variances

|  | Wor                  | Working Budget  |              |                      | Forecasted      |              |            |
|--|----------------------|-----------------|--------------|----------------------|-----------------|--------------|------------|
| DEPARTMENT/SCHEMES                             | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Year £'000 |
| EDUCATION & CHILDREN                           | 24,849               | -9,781          | 15,068       | 24,639               | -7,567          | 17,072       | 2,         |
| MEP External Funding Income                    | 0                    | -9,130          |              | 0                    | -7,486          |              | 1,         |
| Dinefwr Project - Dyffryn Aman                 | 131                  | 0               | 131          | 280                  | 0               | 280          |            |
| Ysgol Pen Rhos CP School - New Two Form Entry  | 4,299                | 0               | 4,299        | 4,496                | 0               | 4,496        |            |
| Llangadog - Major Redevelopment                | 1,955                | 0               | 1,955        | 500                  | 0               | 500          | -1,        |
| Burry Port Schools Development                 | 191                  | 0               | 191          | 110                  | 0               | 110          |            |
| Ysgol Trimsaran - New School Building          | 1,813                | 0               | 1,813        | 3,200                | 0               | 3,200        | 1,         |
| Llandeilo Primary                              | 203                  | 0               | 203          | 50                   | 0               | 50           | -          |
| Ammanford Primary                              | 173                  | 0               | 173          | 50                   | 0               | 50           | -          |
| Llanelli Vocational Village                    | 132                  | 0               | 132          | 32                   | 0               | 32           | -          |
| Rhydygors - Refurbishment/Re-configuration     | 568                  | 0               | 568          | 0                    | 0               | 0            | -          |
| Laugharne VCP Works                            | 283                  | 0               | 283          | 0                    | 0               | 0            | -          |
| Pontyberem CP - Refurbishment/Re-configuration | 1,088                | 0               | 1,088        | 1,500                | 0               | 1,500        |            |
| Carmarthen West New School - Phase 1           | 570                  | -570            | 0            | 570                  | 0               | 570          |            |
| Rhys Prichard Relocation                       | 505                  | 0               | 505          | 100                  | 0               | 100          | -          |
| MEP - Future Projects                          | 329                  | 0               | 329          | 1,071                | 0               | 1,071        |            |
| Other Projects with Minor Variances            | 12,609               | -81             | 12,528       | 12,680               | -81             | 12,599       |            |
|  |                      |                 |              |                      |                 |              |            |

|     | Comment   |
|-----|---|
| 004 |   |
| 644 | Grant within year reduced due to schemes not progressing as envisaged, no overall impact on grant at project end. |
| 49  | Issues with playing fields being discussed with contractor.   |
| 97  | Scheme progressing well - re-profile required, no overall overspend   |
| 155 | Delay with planning permission, therefore delayed start on site.  |
| -81 | No overall scheme variance. Retention 2018-19   |
| 387 | Ahead of schedule, re-profile required - no overall overspend.  |
| 153 | Timeline slipped - re-profile required.   |
| 23  | Timeline slipped - re-profile required.   |
| 00  | Scheme saving.  |
| 68  | Scheme development delayed pending outcome of Behavioural Services Review.  |
| 283 | Scheme delayed pending resolution of land issues.   |
| 112 | Ahead of schedule, re-profile required - no overall overspend.  |
| 570 | Purchase of school site to be funded from future S106 payments.   |
| 105 | Delay due to scheme development issues.   |
| 742 | Design costs and some land purchase accelerated on various Band B   |
| 71  | schemes in order to take full advantage of grant funding in 2018/19.  |
|     |   |