## Capital Programme 2017/18

Capital Budget Monitoring - Report for December 2017 - Main Variances

	Working Budget			Forecasted			<
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
COMMUNITIES							
- Public Housing	21,087	-6,170	14,917	19,783	-6,546	13,237	-1,680
Voids To Achieve The CHS (VOI)	2,060	0	2,060	1,680	0	1,680	-380
Housing Minor Works (HMO)	603	0	603	703	0	703	100
Rendering and External Works (EXP & EXI)	2,386	0	2,386	2,600	0	2,600	214
Stock Condition Survey 2017/18 - Cost Certainty Gaps and Verification	150	0	150	0	0	0	-150
Housing Development Programme (New builds & Stock Increase Programme)	10,957	0	10,957	9,753	-331	9,422	-1,53
Other Projects with Minor Variances	4,931	-6,170	-1,239	5,047	-6,215	-1,168	7
- Private Housing	3,290	-632	2,658	3,363	-705	2,658	
- Social Care	1,496	-629	867	1,136	-637	499	-368
Learning Disabilities Developments	228	0	228	50	0	50	-178
Extra Care - Llanelli Area	200	0	200	10	0	10	-190
Other Projects with Minor Variances	1,068	-629	439	1,076	-637	439	

Comment
Works programmed for 17/18 slipping to 18/19 Additional pressures identified during year.
Additional remedial work identified
Work has commenced on identifying the gaps in information that require a stock condition survey to complete the cost certainty exercise for the 30 year Business Plan. Work has also commenced on developing a joint approach between Housing and Property to data storage which needs to be in place prior to commencing a whole scale stock condition survey. Slippage in expenditure is anticipated for 2017/18. However, this will be required for funding the 2018/19 and future stock condition survey(s).
Housing Development Programme being re-profiled to take account of slight slippage in council new build programme due to unforeseen circumstances. Stock increase programme being brought forward allowing affordable home target (225 during 2017/18) to be delivered. By end of 2017/18 (year 2 of delivery programme) nearly 400 additional affordable homes will have been delivered. New build will form greater percentage of programme in Years 3, 4 and 5 as we look to deliver 1000 homes over the five year period.
No major variances
-

Options being considered for the modernisation of Learning Disability service provision in response to the Social Services and Wellbeing Act.

Budget being re-profiled to reflect investment that will be needed in existing care home provision, as well as any extra provision that may be identified. Detailed work is being undertaken on confirming future needs around nursing, residential (including EMI), extra care and sheltered

housing as well as future standards.

## Capital Programme 2017/18

Capital Budget Monitoring - Report for December 2017 - Main Variances

	Wor	king Bu	dget	Forecasted			
DEPARTMENT/SCHEMES	Expenditure £'000	000,3 Income	Net	Expenditure £'000	Income £'000	Net £'000	
- Leisure	4,315	-1,405	2,910	1,939	-244	1,695	
Rights of Way Bridge Strengthening Programme	622	-200	422	100	0	100	
Strategic Open Spaces - Site Development & Linkages	800	-400	400	0	0	0	
Countryside Projects - General	149	0	149	79	0	79	
Carmarthenshire Archives Relocation	150	0	150	200	0	200	
Burry Port Harbour Dredging	173	0	173	229	0	229	
Closed Circuit Track	499	0	499	0	0	0	
Other Projects with Minor Variances	1,922	-805	1,117	1,331	-244	1,087	
ENVIRONMENT	16,822	-5,201	11,621	15,059	-5,027	10,032	
Coastal Protection Works	407	0	407	207	0	207	
Murray Street Car Park, Llanelli	198	0	198	98	0	98	
Major Structural Highway Improvements	750	0	750	750		-1,502	
St Davids Park	1,185	0	1,185	400	0	400	
Capital maintenance	3,295	0	3,295	2,931	0	2,931	
East Gate Development	241	0	241	108	0	108	
Other Projects with Minor Variances	10,746	-5,201	5,545	10,565	-5,027	5,538	

Variance for	Comment
-1,215	
-322	£150k to slip to 18/19 to ensure priority works are completed. Remaining budget being considered for other priority schemes within department.
-400	Budget being considered for other priority schemes within department.
-70	Monies being retained for potential grant match funding.
50	Tenders received and works to commence by year end with completion in 18/19. The projected total project costs are Approx 20k over budget.
56	Additional works this year, however, the whole project is within budget - negative slippage to 2018/19.
-499	Delay due to the need for additional surveys. Works to be completed in early 18/19.
-30	
-1,589	
-200	Scheme delayed due to change in contract specification. Budget required for future years.
-100	Expenditure profile being planned in accordance with whole of life care plan. Funding required for future year maintenance.
-2,252	Additional Welsh Government grant awarded late in 17/18 that will be spent in 18/19.
-785	Works were delayed due to planning and additional works on asbestos related matters.
-364	Re-tender required on particular scheme due to change of specification and certain projects delayed due to capacity issues.
-133	Savings on scheme due to external funding secured.
-7	

## Capital Programme 2017/18

Capital Budget Monitoring - Report for December 2017 - Main Variances

		Working Budget		Forecasted			. <
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
EDUCATION COMPAREN	24.242	0.704	45.000	04.000		45.050	
EDUCATION & CHILDREN  MEP External Funding Income	24,849	<b>-9,781</b> -9,130	<b>15,068</b> -9,130	<b>24,639</b>	<b>-7,567</b> -7,486	<b>17,072</b> -7,486	2,004 1,644
MEF External Funding Income	0	-9,130	-9,130	U	-7,400	-7,400	1,044
Dinefwr Project - Dyffryn Aman	131	0	131	280	0	280	149
Ysgol Pen Rhos CP School - New Two Form Entry	4,299	0	4,299	4,496	0	4,496	197
Llangadog - Major Redevelopment	1,955	0	1,955	500	0	500	-1,455
Burry Port Schools Development	191	0	191	110	0	110	-81
Ysgol Trimsaran - New School Building	1,813	0	1,813	3,200	0	3,200	1,387
Llandeilo Primary - Band A	203	0	203	50	0	50	-153
Ammanford Primary Band A	173	0	173	50	0	50	-123
Llanelli Vocational Village	132	0	132	32	0	32	-100
Rhydygors - Refurbishment/Re-configuration	568	0	568	0	0	0	-568
Laugharne VCP Works	283	0	283	0	0	0	-283
Pontyberem CP - Refurbishment/Re-configuration	1,088	0	1,088	1,500	0	1,500	412
Carmarthen West New School - Phase 1	570	-570	0	570	0	570	570
Rhys Prichard Relocation	505	0	505	100	0	100	-405
MEP - Future Projects	329	0	329	1,071	0	1,071	742
Other Projects with Minor Variances	12,609	-81	12,528	12,680	-81	12,599	71
CHIEF EXECUTIVE	1,946	0	1,946	1,946	0	1,946	C
REGENERATION	4,069	-32	4,037	4,759	-1,994	2,765	-1,272
Opportunity Street (Llanelli)	478	0	478	314	0	314	-164
Carmarthen Town Regeneration - Jacksons Lane	929	0	929	64	0	64	-865
Laugharne Carpark	208	0	208	0	0	0	-208
Other Projects with Minor Variances	2,454	-32	2,422	4,381	-1,994	2,387	-35
TOTAL	77,874	-23,850	54,024	72,624	-22,720	49,904	-4,120

Variance for Year £'000	Comment
2,004	
1,644	Grant within year reduced due to schemes not progressing as envisaged, no overall impact on grant at project end.
149	Issues with playing fields being discussed with contractor.
	man project grant and grant and a second a second and a second a
197	Scheme progressing well - re-profile required, no overall overspend
-1,455	Delay with planning permission, therefore delayed start on site.
-81	No overall scheme variance. Retention 2018-19
1,387	Ahead of schedule, re-profile required - no overall overspend.
-153	Timeline slipped - re-profile required.
-123	Timeline slipped - re-profile required.
-100	Scheme saving.
-568	Scheme development delayed pending outcome of Behavioural Services Review.
-283	Scheme delayed pending resolution of land issues.
412	Ahead of schedule, re-profile required - no overall overspend.
570	Purchase of school site to be funded from future S106 payments.
-405	Delay due to scheme development issues.
742	Design costs and some land purchase accelerated on various Band B schemes in order to take full advantage of grant funding in 2018/19.
71	
0	No major variances
-1,272	
-164	Funds committed to 18-19 demolitions.
-865	Re-direction of sewer required to accommodate scheme,
	commencement of works in 18/19.
-208	Discussion are ongoing with the developer regarding the remedial works
	for the proposed development.
-35	
-4,120	