Capital Programme 2018/19

Capital Budget Monitoring - Report for August 2018 - Main Variances

| | Wor | Working Budget | | | Forecasted | | |
|---|----------------------|--------------------|-------------------|----------------------|--------------------|----------------------|----------------------------|
| DEPARTMENT/SCHEMES | Expenditure £'000 | Income £'000 | Net £'000 | Expenditure £'000 | Income £'000 | Net £'000 | Variance for Year £'000 |
| COMMUNITIES | | | | | | | |
| - Public Housing | 23,125 | -6,190 | 16,935 | 22,782 | -6,209 | 16,573 | -362 |
| Stock Condition Survey 2018/19 - County Wide | 150 | 0 | 150 | 50 | 0 | 50 | -100 |
| Managing Private Sector Homes (Social Lettings) | 106 | 0 | 106 | 35 | 0 | 35 | -71 |
| Empty Homes | 197 | 0 | 197 | 0 | 0 | 0 | -197 |
| Other Projects with Minor Variances | 22,672 | -6,190 | 16,482 | 22,697 | -6,209 | 16,488 | 6 |
| - Private Housing | 1,897 | 0 | 1,897 | 1,989 | -92 | 1,897 | |
| - Social Care | 704 | 0 | 704 | 718 | -12 | 706 | 2 |
| - Leisure | 5,667 | -120 | 5,547 | 5,667 | -120 | 5,547 | 0 |
| | | | | | | | |
| ENVIRONMENT Murray Street Car Park, Llanelli | 20,865 257 | -4,395 0 | 16,470 257 | 20,879 125 | -4,511 0 | 16,368 125 | -102 -132 |
| Major Structural Highway Improvements | 2,851 | 0 | 2,851 | 2,905 | 0 | 2,905 | 54 |
| Other Projects with Minor Variances | 17,757 | -4,395 | 13,362 | 17,849 | -4,511 | 13,338 | -24 |
| EDUCATION & CHILDREN | 13,811 | -6,491 | 7,320 | 12,369 | -4,293 | 8,076 | 756 |
| MEP External Funding Income | 0 | -6,491 | -6,491 | 0 | -4,293 | -4,293 | 2,198 |
| Ysgol Pen Rhos CP School - New School | -170 | 0 | -170 | 496 | 0 | 496 | 666 |
| Ysgol Trimsaran - New School Building | 189 | 0 | 189 | 568 | 0 | 568 | 379 |
| Gorslas - New School | 1,827 | 0 | 1,827 | 300 | 0 | 300 | -1,527 |
| Ysgol Coedcae - Phase 1 | 404 | 0 | 404 | 557 | 0 | 557 | 153 |
| St John Lloyd | 473 | 0 | 473 | 593 | 0 | 593 | 120 |
| Ysgol Y Castell | 39 | 0 | 39 | 100 | 0 | 100 | 61 |
| Five Roads | 1,655 | 0 | 1,655 | 600 | 0 | 600 | -1,055 |
| Pembrey CP | 853 | 0 | 853 | 500 | 0 | 500 | -353 |
| Other Projects with Minor Variances | 8,541 | 0 | 8,541 | 8,655 | 0 | 8,655 | 114 |
| CHIEF EXECUTIVE | 1,893 | 0 | 1,893 | 1,893 | 0 | 1,893 | |
| REGENERATION | 9,514 | -3,039 | 6,475 | 7,226 | -751 | 6,475 | (|
| TOTAL | 77,476 | -20,235 | 57,241 | 73,523 | -15,988 | 57,535 | 294 |

| Comment | | | | | |
|--|--|--|--|--|--|
| | | | | | |
| | | | | | |
| Meth | nod and capacity to capture and analyse data still being confirmed. | | | | |
| Succ | cessful use of alternative funding streams. | | | | |
| | el of capital investment needed reduced from original assessment, er work being undertaken in relation to what is needed for future s. | | | | |
| No M | Najor Variances. | | | | |
| No M | Aajor Variances. | | | | |
| | | | | | |
| No M | flajor Variances. | | | | |
| Evno | enditure profile being planned in accordance with whole of life care | | | | |
| | Funding required for future year maintenance. | | | | |
| | preseen additional scheme costs. | | | | |
| | | | | | |
| | re-profile of MEP Schemes required (in progress) to reflect varying | | | | |
| | ress of schemes. | | | | |
| | profile of income required to reflect varying progress of schemes. | | | | |
| | profile of budget required (in progress). tional significant ground works identified during scheme progress. | | | | |
| | yed start on site (working on cost gap in relation to Welsh ernment cost and size standards.) | | | | |
| Gove | | | | | |
| | tional urgent works to roof of Sports Hall identified during scheme | | | | |
| Addi prog | tional urgent works to roof of Sports Hall identified during scheme | | | | |
| Addi prog Addi | tional urgent works to roof of Sports Hall identified during scheme ress. tional works to sports facility identified during scheme progress. | | | | |
| Addir prog Addir Sche Dela | tional urgent works to roof of Sports Hall identified during scheme ress. tional works to sports facility identified during scheme progress. eme ahead of schedule - no anticipated overspend on whole scheme are start on site (working on cost gap in relation to Welsh | | | | |
| Addir prog Addir Sche Dela Gove | tional urgent works to roof of Sports Hall identified during scheme ress. tional works to sports facility identified during scheme progress. eme ahead of schedule - no anticipated overspend on whole schem | | | | |
| Addir prog Addir Sche Dela Gove | tional urgent works to roof of Sports Hall identified during scheme ress. tional works to sports facility identified during scheme progress. eme ahead of schedule - no anticipated overspend on whole scheme are start on site (working on cost gap in relation to Welsh ernment cost and size standards.) | | | | |
| Addir prog Addir Sche Dela Gove Dela Gove | tional urgent works to roof of Sports Hall identified during scheme ress. tional works to sports facility identified during scheme progress. eme ahead of schedule - no anticipated overspend on whole scheme and start on site (working on cost gap in relation to Welsh ernment cost and size standards.) yed start on site (working on cost gap in relation to Welsh ernment cost and size standards.) | | | | |