## **Capital Programme 2018/19**

## Capital Budget Monitoring - Report for End Of Year 2018/19 - Main Variances

	Wor	Working Budget			Year End Actual		
DEPARTMENT/SCHEMES	Expenditur e £'000	Income £'000	Net	Expenditur e £'000	Income	Net 8'000	
COMMUNITIES							
- Private Housing	1,989	-59	1,930	2,436	-305	2,131	
Disabled Facility Grants	1,953	0	1,953	2,154	0	2,154	
Other Projects with Minor Variances	36	-59	-23	282	-305	-23	
- Social Care	1,141	-697	444	795	-717	78	
Learning Disabilities Developments	80	0	80	9	0	9	
Cartref Cynnes Development Carmarthen	330	0	330	0	0	0	
Other Projects with Minor Variances	731	-697	34	786	-717	69	
- Leisure	5,644	-170	5,474	4,650	-146	4,504	
Rights of Way Bridge Strengthening Programme	160	0	160	81	0	81	
Carmarthenshire Archives Relocation	1,708	-120	1,588	1,313	-120	1,193	
Burry Port Harbour Wall - 2017-2026	12	0	12	122	0	122	
Pembrey Country Park - Visitor Hub and Café	899	0	899	293	0	293	
Other Projects with Minor Variances	2,865	-50	2,815	2,841	-26	2,815	
ENVIRONMENT	21,610	-4,394	17,216	20,707	-6,671	14,036	
Murray Street Car Park, Llanelli	257	0	257	120	0	120	
Bridge Strengthening & Replacement	1,392	0	1,392	395	0	395	
Cross Hands Economic Link Road Phase 2	3,056	-948	2,108	4,057	-2,633	1,424	
Towy Valley Path	624	0	624	548	-250	298	
Carmarthen Western Link Road	2,591	-1,112	1,479	2,230	-1,002	1,228	
Rural Estates Capital Schemes	255	0	255	137	0	137	
Capital maintenance	2,722	0	2,722	2,358	0	2,358	
Agile Working Projects	889	0	889	769	0	769	
Other Projects with Minor Variances	9,824	-2,334	7,490	10,093	-2,786	7,307	
EDUCATION & CHILDREN	10,354	-3,513	6,841	10,070	-3,756	6,314	
MEP External Funding Income	0	-3,513	-3,513	0	-3,393	-3,393	

Variance for Year £'000	Comment
204	
201 201	Overspend the result of a significant increase in demand/activity owing to
201	an improved delivery process and reduction in waiting times. Also a greater percentage of larger adaptations being completed. Further work is being undertaken on managing demand moving forward with an extra £200k having being identified to increase the budget for 2019/20.
0	
-366	
-366 -71	Slight day in delivering project to enhance service delivery at a Day
-, '	Service establishment in Llanelli. To commence early 2019/20.
-330	Contingencies included in contract not finalised to date - final sum yet to be agreed. Budget required in 2019/20.
35	
070	
-970 -79	Come aphamas re profiled due to land issues. Palance to roll forward to
	Some schemes re-profiled due to land issues. Balance to roll forward to 19/20 as schemes committed.
-395	Scheme underway but spend re-profiled to align with revised contractor programme. No budget issues.
110	Re-profile of budget required. Budget for works in 2019/20.
-606	Work underway on site, but scheme spend re-profiled to align with contractors programme. Works due for completion June / July '19.
0	
-3,180	
-137	Expenditure profile being planned in accordance with whole of life care
	plan. Funding required for future year maintenance.
-997	Tender awarded for works at Bronwydd (A484) and work commenced April 2019. Other schemes delayed, due to land issues.
-684	Additional external funding secured in 2018/19. Budget required in 2019/20 to complete scheme.
-326	Additional in year external grant allocation which allowed the Authority to free up and carry forward the council capital element to 19/20.
-251	Works completed March 2019, further land purchase to be finalised in 2019/20.
-118	Delay in design & procurement of works due to lack of available resource - buildings will be occupied over winter months.
-364	Two schemes identified as part of wider projects that will be delivered in future years.
-120	Delays identified at 3 Spilman Street, which has led to a revised delivery programme.
-183	programme.
.00	
-527	
120	Income to be re-profiled

## **Capital Programme 2018/19**

## Capital Budget Monitoring - Report for End Of Year 2018/19 - Main Variances

	Working Budget			Year End Actual		
DEPARTMENT/SCHEMES	Expenditur e £'000	Income £'000	Net £'000	Expenditur e £'000	Income £'000	Net £'000
Dinefwr Project - Dyffryn Aman	235	0	235	183	0	183
Ysgol Pen Rhos CP School - New School	0	0	0	332	0	332
Llangadog-Major Redevelopment	1,908	0	1,908	1,750	0	1,750
Ysgol Trimsaran - New School Building	189	0	189	383	0	383
Llandeilo Primary	70	0	70	8	0	8
Ammanford Primary	70	0	70	812	0	812
Ysgol Parc Y Tywyn	1,693	0	1,693	1,319	0	1,319
Ysgol Dewi Sant	421	0	421	94	0	94
Gorslas - New School	327	0	327	275	0	275
Laugharne VCP	115	0	115	0	0	0
Pontyberem CP - Refurbishment/Re-configuration	1,744	0	1,744	1,873	0	1,873
Ysgol Coedcae - Phase 1	404	0	404	465	0	465
St John Lloyd	473	0	473	114	0	114
Ysgol Y Castell	39	0	39	136	0	136
Pembrey CP	253	0	253	118	0	118
Heol Goffa - Replacement Building	490	0	490	19	0	19
Ysgol Gyfun Emlyn Kitchen	0	0	0	70	0	70
Burry Port Schools Development	105	0	105	0	0	0
Other Projects with Minor Variances	1,818	0	1,818	2,119	-363	1,756
CHIEF EXECUTIVE	1,903	-221	1,682	1,594	-221	1,373
IT Strategy Developments	1,818	-110	1,708	1,509	-110	1,399
Other Projects with Minor Variances	85	-111	-26	85	-111	-26
REGENERATION	8,315	-3,039	5,276	4,471	-395	4,076
Rural Enterprise Fund	399	0	399	292	0	292
Transformation Commercial Property Development Fund	1,190	0	1,190	780	0	780
Cross Hands East strategic Employment Site	119	0	119	24	0	24
Cross Hands East Phase 2	284	0	284	125	0	125
Ammanford Town Centre Regeneration	105	0	105	11	0	11
Pendine Iconic International Visitors Destination	2,074	-2,000	74	253	-353	-100
Margaret St - Retaining Wall & Road Widening	84	0	84	13	0	13
Ammanford Regeneration Development Fund	70	0	70	0	0	0
Other Projects with Minor Variances	3,990	-1,039	2,951	2,973	-42	2,931
TOTAL	50,956	-12,093	38,863	44,723	-12,211	32,512

Variance for Year £'000	Comment
-52	Retention payment to be paid in 2019/20.
332	Budget profile to be amended. Scheme on target.
-158	Budget profile to be amended. Scheme on target.
194	Budget profile to be amended. Scheme on target.
-62	Timeline slipped due to options appraisal.
742	Land purchased in 18/19 with budget in future years.
-374	Final account and retention to be paid in future years.
-327	Initial delay due to village green application.
-52	Delay due to land issues.
-115	Delay due to land issues.
129	Scheme ahead of schedule, no overall overspend.
61	Additional approved roofing works
-359 97	Delay on Multi Games use area, options being considered.  Scheme ahead of schedule to potentially replace delayed schemes.
-135	Delay due to land issues.
-133 -471	Timeline slipped due to options appraisal.
70	Budget profile to be amended. Scheme on target.
-105	Retention payment to be paid in 2019/20.
-62	
-309	
-309 0	Delays due to core network changes and allocation of Digital Transformation fund.
-1,200 -107	Funding fully committed, third party schemes behind claim profile.
-410	Funding fully committed, third party schemes behind claim profile.
-95	Land compensation not being incurred in 18/19, to be slipped to 19/20 to meet these obligations.
-159	Funding offer received later than originally proposed. Funds to be rolled forward to 19/20 for delivery of scheme
-94	Projects under development, funding to be rolled forward for delivery of the projects in 19/20.
-174	External funders have front loaded their contribution to the scheme.  Funds to be rolled forward to 19/20 for delivery of the scheme.
-71	Scheme to be delivered in summer school holidays 2019 to minimise disruption.
-70	Funding fully committed, third party schemes behind claim profile.
-20	
-6.351	

-6,351