## **Capital Programme 2019/20**

## Capital Budget Monitoring - Report for December 2019 - Main Variances

		Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
COMMUNITIES							
- Public Housing	32,165	-6,258	25,907	29,974	-6,482	23,492	-2,41
Sewerage Treatment Works Upgrading	184	0	184	50		50	-13
Sheltered Housing Investment	1,999	0	1,999	1,393	0	1,393	-60
Voids To Achieve The CHS	4,014	0	4,014	3,414	0	3,414	-60
Internal Refurbishment (PKB)	1,178	0	1,178	850	0	850	-32
Rendering and External Works	1,970	0	1,970	1,773		1,773	-19
Re-Roofing - Council Dwellings	1,292	0	1,292	1,054	0	1,054	-23
Stock Condition Survey 2019/20 - County Wide	150	0	150	3	0	3	-14
Station Road / Tyisha Masterplan	1,000	0	1,000	891	0	891	-10
Other Projects with Minor Variances	20,378	-6,258	14,120	20,546	-6,482	14,064	-5
- Private Housing	2,400	-446	1,954	2,411	-446	1,965	1
- Social Care	586	-211	375	377	-33	344	-3
- Leisure	4,516	-129	4,387	4,492	-129	4,363	-2
ENVIRONMENT	17,325	-8,948	8,377	17,902	-9,187	8,715	33
Ammanford Highway Infrastructure	112	0	112	526	2,:2:	526	41
Other Projects with Minor Variances	17,213	-8,948	8,265	17,376	-9,187	8,189	-7
EDUCATION & CHILDREN	14,859	-7,612	7,247	12,348	-4,549	7,799	55
Dinefwr Project - Dyffryn Aman	20	0	20	70	0	70	5
Rhys Prichard	1,611	0	1,611	1,800	0	1,800	18
Llandybie CP	0	0	0	75	0	75	7
Bryngwyn School Refurbishment	0	0	0	75	0	75	7
Other Projects with Minor Variances	13,228	-7,612	5,616	10,328	-4,549	5,779	16

The treatment works refurbishment schemes are with Highways and Transport Engineers to develop detailed programme and estimated costs. Design fees only in 2019/20, with works to start in 2020/21. The works at one complex is not commencing until January 2020, with the majority of expenditure falling in 2020-21. Significant increase in number of major work homes being brought back into use but completing the backlog will run into 2020/21 financial year as contractor framework gets up to full capacity. Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis. Rendering and wall tie renewal at one site not commencing until the fire safety works are completed. Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  No Major Variances on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.	Comment					
Transport Engineers to develop detailed programme and estimated costs. Design fees only in 2019/20, with works to start in 2020/21. The works at one complex is not commencing until January 2020, with the majority of expenditure falling in 2020-21. Significant increase in number of major work homes being brought back into use but completing the backlog will run into 2020/21 financial year as contractor framework gets up to full capacity.  Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis.  Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.						
Transport Engineers to develop detailed programme and estimated costs. Design fees only in 2019/20, with works to start in 2020/21. The works at one complex is not commencing until January 2020, with the majority of expenditure falling in 2020-21. Significant increase in number of major work homes being brought back into use but completing the backlog will run into 2020/21 financial year as contractor framework gets up to full capacity.  Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis.  Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.						
The works at one complex is not commencing until January 2020, with the majority of expenditure falling in 2020-21.  Significant increase in number of major work homes being brought back into use but completing the backlog will run into 2020/21 financial year as contractor framework gets up to full capacity.  Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis.  Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	ransport Engineers to develop detailed programme and estimated					
Significant increase in number of major work homes being brought back into use but completing the backlog will run into 2020/21 financial year as contractor framework gets up to full capacity.  Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis.  Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	he works at one complex is not commencing until January 2020, with					
Less demand than initial projections in replacing components such as kitchen/bathrooms as we replace on a need, not time basis.  Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	ignificant increase in number of major work homes being brought back tto use but completing the backlog will run into 2020/21 financial year as					
safety works are completed.  Innovative pilot Caemawr retrofit scheme slipped to 2020/2021.  Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	ess demand than initial projections in replacing components such as itchen/bathrooms as we replace on a need, not time basis.					
Survey to be undertaken in-house and will commence in 2020/21.  Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	afety works are completed.					
Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.  No Major Variances.  No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	novative pilot Caemawr retrofit scheme slipped to 2020/2021.					
No Major Variances.  No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	ignificant preparation work being undertaken in terms of the major egeneration works planned. Fully costed plans to be developed with trategic partner(s) in early part of 2020 that will confirm detailed					
No Major Variances.  Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	o Major Variances.					
Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	o Major Variances.					
exploring various options for funding by means of external income.  Additional internal works and groundworks on site.	o Major Variances.					
Additional internal works and groundworks on site.						
	xpioring various options for funding by means of external income.					
	dditional internal works and groundworks on site					
Progress ahead of schedule. Overall project budget on target.  Project design currently in progress. Re-profile of MEP programme	rogress ahead of schedule. Overall project budget on target.					

Project design currently in progress. Re-profile of MEP programme

Capital Programme 2019/20						
Capital Budget Monitoring - Report for December 2019 - Main Variances						
	Working Budget Forecasted					
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000
CHIEF EXECUTIVE	1,654	-41	1,613	1,919	-291	1,628
REGENERATION	14,119	-3,525	10,594	13,485	-2,891	10,594
TOTAL	87,624	-27,170	60,454	82,908	-24,008	58,900

Variance for Year £'000
15
0
U
-1,554

	Comment	
No Major Variances.		
No Major Variances.		