| Capital Progra   | mme 20               | 16/17           |              |                      |                 |              |                            |
|--|----------------------|-----------------|--------------|----------------------|-----------------|--------------|----------------------------|
| Capital Budget Monitoring - Report                             | for Aug              | ust 2010        | 6 - Main     | Varianc              | es              |              |                            |
|  | Working Budget       |                 |              | Forecasted           |                 |              |                            |
|  | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Variance for<br>Year £'000 |
| DEPARTMENT/SCHEMES   | re                   |                 |              | re                   |                 |              | ř                          |
| CHIEF EXECUTIVE Department                                     |                      |                 |              |                      |                 |              |                            |
| - Regeneration   | 15,575               | -5,830          | 9,745        | 10,356               | -4,338          | 6,018        | -3,7                       |
| Rural Enterprise Fund  | 2,000                | -1,000          | 1,000        | 500                  | -250            | 250          | -7                         |
| Transformation Commercial Property Development Fund            | 3,330                | -1,830          | 1,500        | 0                    | 0               | 0            | -1,5                       |
| Ammanford Town Centre Regeneration                             | 446                  | 0               | 446          | 189                  | 0               | 189          | -2                         |
| Cross Hands East strategic Employment Site                     | 528                  | 0               | 528          | 318                  | 0               | 318          | -2                         |
| Cross Hands East Enabling Fund                                 | 850                  | 0               | 850          | 0                    | 0               | 0            | -8                         |
| Margaret St - Retaining Wall & Road Widening                   | 230                  | 0               | 230          | 70                   | 0               | 70           | -10                        |
| Other Projects with Minor Variances                            | 8,191                | -3,000          | 5,191        | 9,279                | -4,088          | 5,191        |                            |
| COMMUNITIES Department   |                      |                 |              |                      |                 |              |                            |
| - Leisure  | 3,872                | -1,050          | 2,822        | 1,135                | -50             | 1,085        | -1,7                       |
| Countryside Recreation & Access                                | 676                  | -300            | 376          | 403                  | -50             | 353          | -                          |
| Carmarthen Museum - Abergwili                                  | 750                  | 0               | 750          | 30                   | 0               | 30           | -7:                        |
| Carmarthenshire Archives Relocation                            | 250                  | 0               | 250          | 49                   | 0               | 49           | -2                         |
| Carmarthen Park Velodrome                                      | 286                  | 0               | 286          | 70                   | 0               | 70           | -2                         |
| Closed Circuit Track   | 500                  | 0               | 500          | 22                   | 0               | 22           | -4                         |
| Pembrey Country Park - Strategic Infrastructure<br>Development | 1,000                | -750            | 250          | 151                  | 0               | 151          |                            |
| Other Projects with Minor Variances                            | 410                  | 0               | 410          | 410                  | 0               | 410          |                            |

|   | Comment  |  |  |  |  |
|---|--|--|--|--|--|
|   |  |  |  |  |  |
|   |  |  |  |  |  |
|   | nmitted at stage 1, some projects will commend<br>on in 2016/17 majority in 17/18  |  |  |  |  |
|   | nitted at stage 1 but project delivery will be in  |  |  |  |  |
| Budget re-  | profiled to support the Ammanford masterplan<br>Property Development Grant   |  |  |  |  |
|   | equired to meet land acquisition costs   |  |  |  |  |
| Subject to<br>funding pa  | scheme approval and linked to anticipated WC ckage (Property Development Fund). We   |  |  |  |  |
|   | wait further confirmation from WG  |  |  |  |  |
| Works on  | rotaining wall in 16/17 is subject to logal  |  |  |  |  |
|   | retaining wall in 16/17 is subject to legal  |  |  |  |  |
|   | t with proposed developer. Road widening wor   |  |  |  |  |
|   |  |  |  |  |  |
|   | t with proposed developer. Road widening worl  |  |  |  |  |
|   | t with proposed developer. Road widening wor   |  |  |  |  |
|   | t with proposed developer. Road widening worl  |  |  |  |  |
| to be carrie  | t with proposed developer. Road widening worl  |  |  |  |  |
| to be carrie  | t with proposed developer. Road widening wor<br>ed out in 17/18  |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar   | t with proposed developer. Road widening work<br>ed out in 17/18<br>nies being retained to match fund<br>nned match funding for 2017/18 for Tywi   |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar<br>Gateway. I<br>Design de  | t with proposed developer. Road widening work<br>ed out in 17/18<br>nies being retained to match fund<br>ned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable  |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar<br>Gateway. I<br>Design de<br>follow. Like  | t with proposed developer. Road widening worked out in 17/18<br>nies being retained to match fund<br>nned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable   |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar<br>Gateway. I<br>Design de<br>follow. Like<br>Currently s<br>for Summe  | t with proposed developer. Road widening work<br>ed out in 17/18<br>nies being retained to match fund<br>nned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable<br>ely slippage to 2017/18  |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar<br>Gateway. I<br>Design de<br>follow. Like<br>Currently s<br>for Summe<br>year                                | t with proposed developer. Road widening worked out in 17/18<br>nies being retained to match fund<br>nned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable<br>ely slippage to 2017/18<br>surface testing. Tenders Dec'16, works schedu<br>er 2017. Fees and consultancy works only this  |  |  |  |  |
| to be carrie<br>Due to mo<br>£250k plar<br>Gateway. I<br>Design de<br>follow. Like<br>Currently s<br>for Summe<br>year<br>Some initia<br>incurred th  | t with proposed developer. Road widening work<br>ed out in 17/18<br>nies being retained to match fund<br>ned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable<br>ely slippage to 2017/18<br>surface testing. Tenders Dec'16, works schedu<br>er 2017. Fees and consultancy works only this<br>al fees for testing and consultancy works will be<br>is financial year. Final site selection for the |  |  |  |  |
| Due to mo<br>£250k plar<br>Gateway. I<br>Design de<br>follow. Like<br>Currently s<br>for Summe<br>year<br>Some initia<br>incurred th<br>facility will | t with proposed developer. Road widening work<br>ed out in 17/18<br>nies being retained to match fund<br>ned match funding for 2017/18 for Tywi<br>Remainder planned match funding for HLF bid<br>velopment 2016/17 with construction timetable<br>ely slippage to 2017/18<br>surface testing. Tenders Dec'16, works schedu<br>er 2017. Fees and consultancy works only this<br>al fees for testing and consultancy works will be  |  |  |  |  |

| Capital Progra  | amme 20              | 16/17           |              |                      |                 |              |                            |
|---|----------------------|-----------------|--------------|----------------------|-----------------|--------------|----------------------------|
| Capital Budget Monitoring - Repor                           | t for Aug            | ust 201         | 6 - Main     | Varianc              | es              |              |                            |
|   | Working Budget       |                 |              | Forecasted           |                 |              |                            |
| DEPARTMENT/SCHEMES  | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Variance for<br>Year £'000 |
| - Public Housing  | 15,373               | -6,025          | 9,348        | 14,267               | -6,025          | 8,242        | -1,106                     |
| Planned M&E Works - Inc Smoke Detectors (PSW)               | 782                  | 0               | 782          | 925                  | 0               | 925          | 143                        |
| Rendering and External Works (EXP & EXI)                    | 1,692                | 0               | 1,692        | 1,095                | 0               | 1,095        | -597                       |
| Adaptions For The Disabled                                  | 946                  | 0               | 946          | 1,326                | 0               | 1,326        | 380                        |
| Housing Dev Prog (New Builds & Stock Increase<br>Programme) | 6,499                | 0               | 6,499        | 5,483                | 0               | 5,483        | -1,016                     |
| Other Projects with Minor Variances                         | 5,454                | -6,025          | -571         | 5,438                | -6,025          | -587         | -16                        |
| - Private Housing   | 2,917                | -16             | 2,901        | 2,924                | -23             | 2,901        | 0                          |
| TOTAL   | 37,737               | -12,921         | 24,816       | 28,682               | -10,436         | 18,246       | -6,570                     |

|           | Comment   |  |  |  |  |  |  |
|-----------|---|--|--|--|--|--|--|
| _         |   |  |  |  |  |  |  |
| Hig       | gh level of boiler shut downs/replacement works   |  |  |  |  |  |  |
| Те        | nding process being delayed, budget being re-profiled t flect current delivery  |  |  |  |  |  |  |
| Inc       | crease in demand and additional large scale adaptations   |  |  |  |  |  |  |
| wit<br>to | gnificant spend on site preliminary work during 2016/17<br>th Phase 1 of new council house building programme du<br>start March/April 2017, subject to formal political<br>proval in October 2016 |  |  |  |  |  |  |
|           |   |  |  |  |  |  |  |
|           |   |  |  |  |  |  |  |
|           |   |  |  |  |  |  |  |