#### Regeneration

|   |                                  | Wor                  | king Bu         | dget         | Forecasted           |                 |              |  |
|---|----------------------------------|----------------------|-----------------|--------------|----------------------|-----------------|--------------|--|
| Scheme  | Target Date<br>for<br>Completion | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 |  |
| Llanelli JV General                                 | Ongoing                          | 0                    | 0               | 0            | 1,351                | -1,351          | 0            |  |
| Community Development                               | Mar-18                           | 97                   | 0               | 97           | 97                   | 0               | 97           |  |
| Mynydd Y Betws Wind Farm Community Benefit<br>Fund  | Ongoing                          | 74                   | 0               | 74           | 74                   | 0               | 74           |  |
| County Wide Regeneration fund 2015-16 Onwards       |                                  | 1,697                | 0               | 1,697        | 1,697                | 0               | 1,697        |  |
| Rural Enterprise Fund                               | Mar-19                           | 1,075                | 0               | 1,075        | 1,075                | 0               | 1,075        |  |
| Transformation Commercial Property Development Fund |                                  | 622                  | 0               | 622          | 622                  | 0               | 622          |  |
| Health & Safety Remediation Works                   | Jun-18                           | 95                   | 0               | 95           | 69                   | 0               | 69           |  |
| Llanelli,Cross Hands & Coastal Belt Area            |                                  | 673                  | 0               | 673          | 514                  | 0               | 514          |  |
| Cross Hands East strategic Employment Site          | Mar-19                           | 109                  | 0               | 109          | 136                  | 0               | 136          |  |
| Opportunity Street (Llanelli)                       | Mar-19                           | 478                  | 0               | 478          | 314                  | 0               | 314          |  |
| Pembrey Peninsula Study                             | Mar-18                           | 8                    | 0               | 8            | 8                    | 0               | 8            |  |
| Llanelli Regeneration Plan                          | Ongoing                          | 78                   | 0               | 78           | 56                   | 0               | 56           |  |
| Ammanford, Carmarthen & Rural Area                  |                                  | 1,433                | -32             | 1,401        | 957                  | -643            | 314          |  |
| Ammanford Town Centre Regeneration                  | Mar-19                           | 75                   | 0               | 75           | 75                   | 0+0             | 75           |  |
| Coastal Communities - Parry Thomas Centre, Pendine  | Completed                        | 40                   | 0               | 40           | 40                   | 0               | 40           |  |
| Carmarthen Town Regeneration - Jacksons Lane        | Ongoing                          | 929                  | 0               | 929          | 64                   | 0               | 64           |  |
| Laugharne Carpark                                   | Ongoing                          | 208                  | 0               | 208          | 0                    | 0               | 0            |  |
| Pendine Iconic International Visitors Destination   | Ongoing                          | 0                    | 0               | 0            | 600                  | -600            | 0            |  |
| Carmarthen Town Regeneration - King Street          | Ongoing                          | 14                   | 0               | 14           | 0                    | 0               | 0            |  |
| Margaret St - Retaining Wall & Road Widening        | Mar-18                           | 167                  | 0               | 167          | 167                  | 0               | 167          |  |
| Pendine Coastal Risk & Regeneration Project         | Mar-18                           | 0                    | 0               | 0            | 11                   | -11             | 0            |  |
| Carmarthen Western Gateway & Wetlands               | Ongoing                          | 0                    | -32             | -32          | 0                    | -32             | -32          |  |
| NET BUDGET  |                                  | 4,069                | -32             | 4,037        | 4,759                | -1,994          | 2,765        |  |

| Variance for Year<br>£'000 | Comment   |
|----------------------------|---|
| 0                          |   |
|                            |   |
| 0                          |   |
|                            |   |
| 0                          |   |
|                            |   |
| 0                          |   |
| 0                          |   |
| 0                          |   |
| 0                          |   |
| Ŭ                          |   |
|                            |   |
| -26                        |   |
|                            |   |
| -159                       |   |
| 27                         |   |
| -164                       | Funds committed to 18-19 demolitions.                   |
| 0                          |   |
| -22                        |   |
| 4 007                      |   |
| -1,087                     |   |
| 0                          |   |
| 0                          |   |
| -865                       | Re-direction of sewer required to accommodate scheme,   |
| 500                        | commencement of works in 18/19.                         |
| -208                       | Discussion are ongoing with the developer regarding the |
|                            | remedial works for the proposed development.            |
| 0                          |   |
| -14                        |   |
| 0                          |   |
| 0                          |   |
| 0                          |   |
| -1,272                     |   |

# Appendix G

|  |                                  | Worl                 | king Bu         | dget         | Forecasted           |                 |              |  |
|--|----------------------------------|----------------------|-----------------|--------------|----------------------|-----------------|--------------|--|
| Scheme   | Target Date<br>for<br>Completion | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 |  |
| Arts & Culture   |                                  | 961                  | -750            | 211          | 400                  | -189            | 211          |  |
| Oriel Myrddin Redevelopment                                    | Mar-18                           | 961                  | -750            | 211          | 400                  | -189            | 211          |  |
| Countryside Recreation & Access                                |                                  | 1,636                | -655            | 981          | 244                  | -55             | 189          |  |
| Rights of Way Bridge Strengthening Programme                   | Ongoing                          | 622                  | -200            | 422          | 100                  | 0               | 100          |  |
| ROWIP 2017/18  | Mar-18                           | 65                   | -55             | 10           | 65                   | -55             | 10           |  |
| Strategic Open Spaces - Site Development & Linkages            | Ongoing                          | 800                  | -400            | 400          | 0                    | 0               | 0            |  |
| Countryside Projects - General                                 | Ongoing                          | 149                  | 0               | 149          | 79                   | 0               | 79           |  |
| Libraries & Museums  |                                  | 200                  | 0               | 200          | 220                  | 0               | 220          |  |
| Carmarthen Museum - Abergwili                                  | Mar-19                           | 50                   | 0               | 50           | 20                   | 0               | 20           |  |
| Carmarthenshire Archives Relocation                            | Ongoing                          | 150                  | 0               | 150          | 200                  | 0               | 200          |  |
| Parks  |                                  | 978                  | 0               | 978          | 535                  | 0               | 535          |  |
| Carmarthen Park Velodrome                                      | Completed                        | 256                  | 0               | 256          | 256                  | 0               | 256          |  |
| Burry Port Harbour Dredging                                    | Mar-19                           | 173                  | 0               | 173          | 229                  | 0               | 229          |  |
| Closed Circuit Track   | Sep-18                           | 499                  | 0               | 499          | 0                    | 0               | 0            |  |
| Burry Port Harbour Wall - 2017-2026                            | Ongoing                          | 50                   | 0               | 50           | 50                   | 0               | 50           |  |
| Country Parks & Golf Courses                                   |                                  | 540                  | 0               | 540          | 540                  | 0               | 540          |  |
| Pembrey Country Park - Strategic Infrastructure<br>Development | Ongoing                          | 540                  | 0               | 540          | 540                  | 0               | 540          |  |
| NET BUDGET   |                                  | 4,315                | -1,405          | 2,910        | 1,939                | -244            | 1,695        |  |

| Variance for Year<br>£'000 | Comment  |
|----------------------------|--|
| 0                          |  |
| 0                          |  |
|                            |  |
| -792                       |  |
| -322                       | £150k to slip to 18/19 to ensure priority works are<br>completed. Remaining budget being considered for other<br>priority schemes within department. |
| 0                          |  |
| -400                       | Budget being considered for other priority schemes within<br>department.   |
| -70                        |  |
|                            |  |
| 20                         |  |
| -30                        |  |
| 50                         | Tenders received and works to commence by year end with<br>completion in 18/19. The projected total project costs are<br>Approx 20k over budget.     |
| -443                       |  |
| 0                          |  |
| 56                         | Additional works this year, however, the whole project is within budget - negative slippage to 2018/19.  |
| -499                       |  |
| 0                          |  |
|                            |  |
| 0                          |  |
| 0                          |  |
| -1,215                     |  |

#### Housing G.F.(Private Sector)

|  | Wor                              | king Bu              | dget            | Forecasted   |                      |                 |              |
|--|----------------------------------|----------------------|-----------------|--------------|----------------------|-----------------|--------------|
| Scheme   | Target Date<br>for<br>Completion | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 |
| Private Sector Housing - Capital Receipts                              | Ongoing                          | 0                    | 0               | 0            | 0                    | -19             | -19          |
| Renewal Assistance   | Mar-18                           | 366                  | 0               | 366          | 366                  | 0               | 366          |
| Disabled Facility Grants   | Ongoing                          | 2,076                | 0               | 2,076        | 2,102                | 0               | 2,102        |
| ART Homes (Property Appreciation Loan)                                 | Completed                        | 0                    | 0               | 0            | 0                    | -31             | -31          |
| Renewal Areas (Private Sector)   | Completed                        | 0                    | 0               | 0            | 3                    | 0               | 3            |
| County Wide Steelwork Repair   | Mar-18                           | 13                   | 0               | 13           | 34                   | 0               | 34           |
| ECO Arbed - Energy Efficiency Works                                    | Completed                        | 607                  | -404            | 203          | 630                  | -427            | 203          |
| ENABLE - Adaptations to Support Independent<br>Living - setup in error | Mar-18                           | 228                  | -228            | 0            | 228                  | -228            | 0            |
| NET BUDGET   |                                  | 3,290                | -632            | 2,658        | 3,363                | -705            | 2,658        |

| Variance for Year<br>£'000 | Comment |
|----------------------------|---------|
| -19                        |         |
| 0                          |         |
| 26                         |         |
| -31                        |         |
| 3                          |         |
| 21                         |         |
| 0                          |         |
| 0                          |         |
| 0                          |         |

#### Housing H.R.A.(Public Sector)

|  | Wor                              | king Bu              | dget            | Forecasted   |                      |                 |              |
|--|----------------------------------|----------------------|-----------------|--------------|----------------------|-----------------|--------------|
| Scheme   | Target Date<br>for<br>Completion | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 |
| Public Sector Housing External Funding         | Ongoing                          | 0                    | -6,170          | -6,170       | 0                    | -6,190          | -6,190       |
| Internal and External Works (Housing Services) | Mar-18                           | 90                   | 0               | 90           | 119                  | 0               | 119          |
| Internal and External Works (PROPERTY)         |                                  | 8,167                | 0               | 8,167        | 8,101                | 0               | 8,101        |
| Sheltered Housing Investment                   | Ongoing                          | 3                    | 0               | 3            | 3                    | 0               | 3            |
| Voids To Achieve The CHS (VOI)                 | Ongoing                          | 2,060                | 0               | 2,060        | 1,680                | 0               | 1,680        |
| Planned M&E Works - Inc Smoke Detectors (PSW)  | Ongoing                          | 820                  | 0               | 820          | 820                  | 0               | 820          |
| Internal Refurbishment (PKB)                   | Ongoing                          | 1,377                | 0               | 1,377        | 1,377                | 0               | 1,377        |
| Housing Minor Works (HMO)                      | Ongoing                          | 603                  | 0               | 603          | 703                  | 0               | 703          |
| Rendering and External Works (EXP & EXI)       | Ongoing                          | 2,386                | 0               | 2,386        | 2,600                | 0               | 2,600        |
| Re-Roofing - Council Dwellings                 | Ongoing                          | 918                  | 0               | 918          | 918                  | 0               | 918          |
| Environmental Works (Housing Services)         | Ongoing                          | 291                  | 0               | 291          | 291                  | 0               | 291          |
| Adaptations and DDA Works (Building Services)  | Ongoing                          | 1,280                | 0               | 1,280        | 1,309                | 0               | 1,309        |
| Programme Delivery and Strategy                |                                  | 302                  | 0               | 302          | 185                  | 0               | 185          |
| CHS Programme                                  | Ongoing                          | 152                  | 0               | 152          | 185                  | 0               | 185          |
| Stock Condition Survey 2017/18 - County Wide   | Ongoing                          | 150                  | 0               | 150          | 0                    | 0               | 0            |

| Variance for Year<br>£'000 | Comment   |
|----------------------------|---|
| -20                        |   |
|                            |   |
| 29                         |   |
|                            |   |
| -66                        |   |
| 0                          | Works programmed for 17/19 aligning to 19/10  |
| -380<br>0                  | Works programmed for 17/18 slipping to 18/19  |
| 0                          |   |
| •                          | Additional pressures identified during year.  |
| 214                        |   |
| 0                          |   |
|                            |   |
| 0                          |   |
|                            |   |
| 29                         |   |
|                            |   |
| -117                       |   |
| 33                         | Work has common an identifying the gaps in  |
| -150                       | Work has commenced on identifying the gaps in<br>information that require a stock condition survey to |
|                            | complete the cost certainty exercise for the 30 year  |
|                            | Business Plan. Work has also commenced on developing  |
|                            | a joint approach between Housing and Property to data   |
|                            | storage which needs to be in place prior to commencing a  |
|                            | whole scale stock condition survey. Slippage in   |
|                            | expenditure is anticipated for 2017/18. However, this will  |
|                            | be required for funding the 2018/19 and future stock  |
|                            | condition survey(s).  |
|                            |   |

#### Appendix I

#### Housing H.R.A.(Public Sector)

|  |                                  | Wor                  | king Bu         | dget         | Fo                   | orecaste        | ed           |   | Varia                  |  |
|--|----------------------------------|----------------------|-----------------|--------------|----------------------|-----------------|--------------|---|------------------------|--|
| Scheme   | Target Date<br>for<br>Completion | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | Expenditure<br>£'000 | Income<br>£'000 | Net<br>£'000 | 7 | ance for Year<br>£'000 | Comment  |
| Housing Development Programme (New builds &<br>Stock Increase Programme) | Ongoing                          | 10,957               | 0               | 10,957       | 9,753                | -331            | 9,422        |   |                        | Housing Development Programme being re-profiled to take<br>account of slight slippage in council new build programme<br>due to unforeseen circumstances. Stock increase<br>programme being brought forward allowing affordable<br>home target (225 during 2017/18) to be delivered. By end<br>of 2017/18 (year 2 of delivery programme) nearly 400<br>additional affordable homes will have been delivered. New<br>build will form greater percentage of programme in Years 3,<br>4 and 5 as we look to deliver 1000 homes over the five<br>year period. |
| ECO Arbed - Energy Efficiency Works                                      | Completed                        | 0                    | 0               | 0            | 25                   | -25             | 0            |   | 0                      |  |
| NET BUDGET   |                                  | 21,087               | -6,170          | 14,917       | 19,783               | -6,546          | 13,237       |   | -1,680                 |  |