Regeneration

Capital Budget Monitoring - Scrutiny Report for 2015/16 (Actual)

		Wo	orking Budget		Actual		
Scheme	Target Date for Completion	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000
Llanelli JV General	Mar-17	0	0	0	615	-615	0
P1 M5	Completed	0	-20	-20	0	-20	-20
Coastal Carmarthenshire - Physical Regeneration Projects	Ongoing	30	0	30	30	0	30
Coastal Califia the Ishine - 1 Hysical Regeneration 1 Tojects	Oligoling	30	U	30	30		30
Castles & Princes	Completed	0	0	0	60	-60	0
Community Development	Sep-16	130	0	130	49	0	49
Llanelli Town Centre Improvements - ADREF	Completed	896	0	896	1,025	-129	896
Physical development Fund - PDF	Completed	0	0	0	5,712	-5,712	0
Cross Hands East Strategic Employment Site	Completed	2,523	0	2,523	3,679	-584	3,095
Ammanford Town Centre Regeneration	Ongoing	457	0	457	10	0	10
Amman & Gwendraeth Valleys - Physical Regeneration Projects	Completed	8	0	8	8	0	8
South West Wales (SWW) Local Investment Fund (LIF) Grants	Completed	0	0	0	14	-14	0
RDP2 - Carmarthenshire Landscape & Heritage Grants (CAR56)	Completed	0	0	0	2	-2	0
Rural Carmarthenshire - Physical Regeneration Projects	Ongoing	792	0	792	731	-158	573
Mynydd Y Betws Wind Farm Community Benefit Fund	Ongoing	109	0	109	109	0	109
Opportunity Street (Llanelli)	Ongoing	846	-400	446	998	-998	0
County Wide Regeneration fund 2015-16 Onwards		4,557	-2,800	1,757	16	-11	5
Carmarthen Town Regeneration - Jacksons Lane	Ongoing	2	0	2	2	0	2
SBCRC for Env Sustain - Cross Hands East Office Dev Pendine Iconic International Visitors Destination	Ongoing Ongoing	1,467 1.852	-1,000 -1,300	467 552	0 14	-11	3
		,	1,000				
Carmarthen Town Regeneration - King Street Building for the Future - Llanelli Area	Ongoing Ongoing	80 1,156	-500	80 656	0	0	0
Health & Safety Remediation Works	Ongoing	100	0	100	0	0	0
NET BUDGET		10,448	-3,220	7,228	13,058	-8,303	4,755

Appendix G

Variance for Year £'000	Comment			
2 000				
0				
0				
0				
0				
-81	Grants awarded but 3rd party payment to be made early in 2016/17			
0				
_				
0				
	Due to possible increases in land costs - negotiations			
572	ongoing			
-447	Funding committed for Town Centre agreed priority projects			
0				
0				
0				
-219	Due to technical studies required			
0				
-446	Utilising external funding initially with Internal funding carrying forward to 16/17			
-1,752				
-1,/32				
407	First constant for dispute he called into 40/47			
-467	First year of project - funding to be rolled into 16/17			
-549	Awaiting funding package approval			
	Design work re-scheduled for 2016/17 forJacksons			
	Lane/King Street scheme			
-656	Project at early stages and awaiting Welsh Government			
	approval			
-100	Survey only in 15/16 - Implementation slipped to 16/17			
ĺ				
-2,473				