Capital Programme 2023/24								
Capital Budget Monitoring - Scrutiny Report for August 2023 - Main Variances								
	Working Budget Forecasted					d		
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000	Comment
COMMUNITIES								
- Public Housing	33,836	-15,472	18,364	31,204	-15,619	15,585	-2,779	
Sewage Treatment Works Upgrading	20	0	20	20	0	20	0	
Internal and External Works (Property)	13,755	0	13,755	13,981	0	13,981	226	Works on Decanted Properties and purchase of furniture for sheltered housing. Project Working Group to identify underspends in other areas of the programme.
Environmental Works (Housing Services)	350	0	350	76	0	76	-274	
Adaptations and Equalities Works (Building Services)	2,000	0	2,000	2,000	0	2,000	0	
Programme Delivery and Strategy	1,916	0	1,916	399	0	399	-1,517	Main variances are CHS programme -£1,101k and Stock Condition
Housing Development Programme (New builds & Stock Increase Programme)	14,080	0	14,080	12,967	-147	12,820	-1,260	Survey -£416k. This main variances are -£1,185k due to slippage of the Tyisha development (slip to 2024/25), -£1,215k in Council New build, £1,116k, in the Strategic Regeneration Schemes with small variances in Assisted Living Schemes £20k and Specialist Accommodation £5K.
Retrofit and Decarbonisation	1,715	0	1,715	1,761	0	1,761	46	
MRA and IHP Grants Income	0	-15,472	-15,472	0	-15,472	-15,472	0	
- Private Housing	3,450	-468	2,982	3,450	-468	2,982	0	
Disabled Facilities Grant (DFG)	2,688	-100	2,588	2,688	-100	2,588	0	
ENABLE - Adaptations to Support Independent Living	368	-368	0	368	-368	0	0	
Empty Properties Initiatives	379	0	379	379	0	379	0	
Care & Repair Small Repairs Scheme	15	0	15	15	0	15	0	
- Leisure	4,397	-1,264	3,133	3,127	-645	2,482	-651	
Leisure Centres	1,995	0	1,995	2,002	0	2,002	7	Ammanford 3G Pitch on budget, £7k retention costs at Carmarthen LC.
Oriel Myrddin Redevelopment	1,802	-1,000	802	700	-500	200	-602	Delays owing to Trust governance matters.
Libraries & Museums	402	-264	138	254	-145	109	-29	Two-year scheme on car parking at Abergwili Museum.
Country Parks	198	0	198	171	0	171	-27	The main variance of -£31k is slippage against phase 2 of the Pump Track. This is offset by a £4k variance in the Burry Port East Car Park Development.
REGENERATION	106,428	-45,063	61,365	72,668	-36,441	36,227	-25,138	
Swansea Bay City Region Projects	72,226	-31,413	40,813	57,453	-31,413	26,040	-14,773	Slip to 2024/25 however, the Petre Awel is on track and is forecast to be completed by Autumn 2024.
Llanelli Coast JV	219	0	219	221	-2	219	0	
Rural Employment Spaces JV	0	0	0	0	0	0	0	Slip to 2024/25 - WG commissioned designs directly. CCC contributions required in 2024/25.
Business Grants & Strategic Capital Projects	5,069	0	5,069	1,379	0	1,379	-3,690	Slip to 2024/25 - Limited applications from third parties.
Employment Sites	5,115	0	5,115	5,115	0	5,115	0	Cross Hands Phase 2 to be funded from Cross Hands JV.
Town Centres	694	0	694	344	0	344	-350	Slippage on Carmarthen Old Quarter Projects. (Jackson's Lane)
Transforming Towns Strategic Projects	3,833	0	3,833	2,817	-16	2,801	-1,032	Slip to 2024/25 - Delays with purchasing properties.
Business Support for Renewable Energy Initiatives	456	0	456	27	0	27	-429	Slip to 2024/25 - Project under review.
Ten Town Growth Plan	1,000	0	1,000	302	0	302 0	-698	Delays because of changes to State Aid rules.
Transforming Towns - Place Making (TTPM)	1,680 300	-925 -300	755	0 75	0 -75	0	-755	Slip to 2024/25 - Delays with purchasing properties.
Arfor Innovation Fund				-			0	Slip to 2024/25 - Delays owing to ongoing building configuration
Levelling Up Fund - Carmarthen Hwb	15,836	-12,425	3,411	4,935	-4,935	0	-3,411	discussions.
TOTAL	148,111	-62,267	85,844	110,449	-53,173	57,276	-28,568	