Capital Programme 2023/24							
Capital Budget Monitoring - Scrutiny Report for October 2023 - Main Variances							
	Working Budget			Forecasted			Vai
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
PLACE AND INFRASTRUCTURE	52,070	-19,668	32,402	22,718	-7,740	14,978	-17,424
Coastal Protection & Flood Defence Works	1,412	-899	513	1,423	-899	524	11
Fleet Replacement	4,496	0	4,496	1,638	0	1,638	-2,858
Bridge Strengthening & Replacement	809	0	809	828	0	828	19
Road Safety Improvement Schemes	727	0	727	727	0	727	0
HIghways Infrastructure	1,937	0	1,937	2,167	0	2,167	230
Integrated Waste Strategy	370	0	370	54	0	54	-316
Cross Hands ELR	620	0	620	620	0	620	0
Towy Valley Path	18,377	-11,751	6,626	1,117	0	1,117	-5,509
Refuse and Recycling Strategic Transformation	5,730	0	5,730	100	0	100	-5,630
Other Infrastructure Projects	8,530	-7,018	1,512	8,470	-6,832	1,638	-683
Property	9,062	0	9,062	5,574	-9	5,565	-3,497
TOTAL	52,070	-19,668	32,402	22,718	-7,740	14,978	-17,424

Comment						
Revenue and CCC contribution needed.						
Slip to 2024/25.						
Increased programme costs due to material increases - accommodate as negative slippage. Fund from future year allocation.						
Slip to future years.						
Slip to 2024/25.						
Slip to 2024/25.						
The main variances are: -£94k against Murray Street Car Park, -£312k Junction Improvements, -£181k Walking and Cycling and -£50k Llansteffan car park improvements.						
Main variances are -£1,304k capital maintenance, slip to 2024/25; -£776k County Hall Works, slip to 2024/25 and 2025/26; -£952k Ty Elwyn Works, slip to 2024/25 and -£357k Decarbonisation, slip to 2024/25.						